

WESTERN COALFIELDS LIMITED.

Book-3

WANI AREA

(CIVIL WORKS OF TENDER VALUE Rs. 1.00 CRORE & ABOVE/HORT. WORKS Rs.2.00 LAKHS & ABOVE)

(Figure in lakh)

STATEMENT SHOWING THE QUARTERLY PROGRESS OF CIVIL ENGG.WORKS & HORT. WORK IN PROGRESS/COMPLETED DURING QTR.ENDING MARCH, 2009.

SI. No.	Name of works.	Estimated Cost.	Tendered Cost	% above/ Below.	Agreement/Work Award No.& date	Agency.	Date of commencement.	Date of completion.	Physical progress of work	Name of Engineer Incharge (Shri)	Remarks.
1	2	3	4	5	6	7	8	9	10	11	12
1	Tree plantation in various collieries of WCL in Maharashtra & Madhya Pradesh States for the year 06-07.	-	49.12	Item rate basis.	WCL:ENV:HQ/23-D WO/06/850 dated 11/13.07.2006	M/s. MPRVVN Ltd.	27.07.2006	26.07.2009	Plantation Completed.	Shri VK Rai, SE(C):MOC Shri LG Kinake, SE(C)GOC Shri VK Rai, SE(C):KOC/MOC	Maintenance work in progress.
2	Const. of Twin bunker (2x100 MT. capacity) Truck loading houses, Extension of conveyor gantry with Trustles for CHP conveyor C-1 & C-3 at Neeljay-II OC. (Foundation & steel structures.)	-	181.80	Item wise & %age basis.	05/2006-07	M/s. UV Engineers	24.01.2007	31.03.2008	98%	Sri AK Singh, SE©,NLSA	Work in progress.
3	Afforestation/Tree plantation at Wani Area for the year 2007-08.	-	48.73	Item rate basis.	03/2008-09	M/s. MPRVVN Ltd.	27.09.2007	26.09.2010	-	Shri VK Rai, SE(C):MOC/KOC Shri AK Yadav, SE(C)GOC Shri AK Siingh, SE(C):NLSA Sri RK Awasthi, SE©,NLSA	Work in progress.
4	Const.of security boundary wall 3041 Mtrs.length around Sundar Nagar T/s of Neeljay Sub Area.	-	100.81	Item rate basis.	15/2007-08	M/s. UV Engineers	07.12.2007	06.06.2008	30%	Shri AK Siingh, SE(C):NLSA Sri RK Awasthi, SE©,NLSA	Work in progress.
5	Const. Of Twin bunkers (2x100 MT Capacity) truck loading house, extrn. of conveyor gantry with trestle for coal handling plant conveyor C1 & C2 at Mungoli Sub Area of Wani Area.	-	198.43	Item wise & %age basis.	06/2008-09	M/s. Agrico Steel Engg.Works - Joint venture with M/s. Suresh Kumar Agrawal.	22.08.2008	21.05.2009	55%	Shri VK Rai, SE(C):MOC.	Work in progress.
6	Black topping using hot mix plant and Mech.paver of approach road to Kol -gaon from Wani Sakhara Junction to Mine entry at Kolgaon.	-	197.94	Item rate.	07/2008-09	Shri RV Sunkurwar	05.01.2009	04.07.2009	75%	Shri VK Rai, SE(C), MOC.	Work in progress.

It is certified that all the Civil works in progress as per the prescribed monetary limits have been reported in this QPR.

DETAILS OF CONTRACT CONCLUDED DURING THE MONTH

WANI AREA

AREA/DEPT. EXCV., MINING, MEDICAL DEPT., CIVIL, E&M, WANI AREA

MONTH : Mar 09

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender Notice No.	Item/ Nature of Work	Mode of Tender inquiry	Date of publication of NIT	Type of bidding (Single/ Two Bid Systems)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L-1	Contract No. and Date	Name of Contractor	Value of Contract	Scheduled date of completion/ supplies	Actual date of start of work	Actual date of completion of work	Reasons for delay if any
< ----- N I L ----- >																