

DETAILS OF CONTRACT CONCLUDED DURING THE MONTH

AREA / DEPTT: W.C.L. (HQ)- CIVIL ENGINEERING DEPTT.

MONTH - NOVEMBER 2007

S.NO.	Tender No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of Tender	Nos. of Tenders Received	Nos. and names of parties qualified after technical evaluation	Whether contract award to lowest tenderer evaluated L1	Contract No. & Date	Name of Contractor	Value of contract	Schedule date of completion / supplies	Actual date of completion of work	Reasons for delay if any.
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	34/06-07	Black topping of permanent diversion of Wani Shindola Sakhara road 4985 mtr. Long at Mungoli OC of Wani Area	Through publication in local / Regional / National News papers & Websites.	22.12.06 & 27.12.06	Two Bid System)	25.01.07	2 (Two) Nos 1.Shri R.V. Sunkurwar 2.Shri R.V. Umbarkar .	1.Shri R.V. Sunkurwar	Yes	W.O.No. 06-22/800 dtd. 05.11..2007 .	Shri R.V. Sunkurwar,	158.37 lakhs	Yet to be started
2	7/3/08	Modification of Existing stream C1&C2 of CHP at Chargaon Sub Area of Majri Area	Through publication in local / Regional / National News papers & Websites.	26.04.07 & 27.12.06 & 28.04.07	Two Bid System)	07.06.07	3 (Three) .	1.M/s S K Agarwal Bishrampur 2 M/s U V Engineers, Nagpur.	Yes	W.O.No. 08-07/787 dtd. 05.11..2007 .	M/s S K Agarwal Bishrampur	167.43 lakhs	Just started

GENERAL MANAGER (CIVIL)